

HANJI LIVING BRIDGE

YANGJAE GOGAE GREEN PASS

STAGE 1

- . SITE PREPARATION
- . CONCRETE ABUTMENT CONSTRUCTION
- . TRAFFIC CLOSED ON SIDE ROADS

STAGE 2

- . ERECTION OF TEMPORARY TOWERS
- . ERECTION OF WEST SIDE DECK SECTION
- . OVERNIGHT WORK. TOTAL 8 LANES OPEN.

STAGE 3

- . ERECTION OF EAST SIDE DECK SECTION
- . OVERNIGHT WORK. TOTAL 8 LANES OPEN.

STAGE 4

- . ERECTION OF CENTRAL DECK SECTION
- . CONNECTION OF TEMPORARY STAYS
- . SIDE ROADS AND TWO LANES EACH DIRECTION ARE OPEN
- . OVERNIGHT WORK

STAGE 5

- . INTEGRAL CONNECTION OF DECK ENDS
- . REMOVAL OF TOWERS AND STAYS
- . TRAFFIC RESTORED EXCEPT FOR SIDE ROADS

STAGE 6

- . SOIL PLACEMENT AND RESTORATION
- . INSTALLATION OF BARRIERS, RAILINGS
- . FINAL LANDSCAPING
- . WATER FEATURES

VIEW AT THE WALKWAY

CROSS SECTION AT MIDSPAN

SCALE: 1:100

DECK EDGE DETAIL SCALE: 1:50

LONGITUDINAL SECTION

SCALE: 1:250

VIEW OF HANJI BRIDGE LOOKING TOWARD SEOUL